



CITY COUNCIL AGENDA REPORT

MEETING DATE: March 1, 2005

ITEM NUMBER:

SUBJECT: HAMILTON STREET REHABILITATION FROM PLACENTIA AVENUE TO POMONA AVENUE, AND STORM DRAIN IMPROVEMENTS ON WALLACE AVENUE AND HAMILTON STREET (PROJECT A); AND BERNARD STREET REHABILITATION FROM MAPLE AVENUE TO HARBOR BOULEVARD (PROJECT B) - CITY PROJECT NO. 04-09

DATE: FEBRUARY 16, 2005

FROM: PUBLIC SERVICES DEPARTMENT/ENGINEERING DIVISION

PRESENTATION BY: WILLIAM J. MORRIS, DIRECTOR OF PUBLIC SERVICES

FOR FURTHER INFORMATION CONTACT: ERNESTO MUNOZ, CITY ENGINEER, (714) 754-5343

RECOMMENDATION:

1. Accept the work performed by Sialic Contractors Corporation d.b.a. Shawnan and authorize the Deputy City Clerk to file the Notice of Completion.
2. Release the Labor and Material Bond seven months after the filing date; release the Faithful Performance Bond six months after the filing date; and release the retention monies 35 days after the Notice of Completion filing date.

BACKGROUND:

At the regular Council meeting of July 19, 2004, a construction contract in the amount of \$1,140,739 was awarded to Sialic Contractors Corporation d.b.a. Shawnan, 12240 Woodruff Avenue, Downey, CA 90241.

The scope of work for this project included the pavement reconstruction of Hamilton Street from Placentia Avenue to Pomona Avenue and Bernard Street from Harbor Boulevard to Maple Avenue. In addition, the existing storm drain system on Victoria Street was extended to Hamilton Street to collect the excess surface water.

ANALYSIS:

The work required by the contract documents was completed on November 23, 2004, to the satisfaction of the City Engineer and the Director of Public Services. The final contract cost amounted to \$1,067,911.52. A report of the final costs is shown herein as "Attachment 1."

A summary of the costs is as follows:

Original Contract Cost:	\$1,140,739.00
Final Quantity Adjustments:	<u>(\$72,827.48)</u>
Final Contract Cost:	\$1,067,911.52

The final contract price reflects a 6.38 percent decrease to the original contract as a result of the aforementioned final quantity adjustments.

Engineering staff has collected and reviewed all labor compliance documents for adherence with the project guidelines. As of this date, there are no Stop Notices filed against the monies due to Sialic Contractors Corporation d.b.a. Shawnan.

ALTERNATIVES CONSIDERED:

There were no alternatives considered for this item.

FISCAL REVIEW:

There is no fiscal impact due to this item.

LEGAL REVIEW:

There is no legal review required on this item.

CONCLUSION:

It is recommended that the City Council authorize staff to file the Notice of Completion; release the remaining retention monies 35 days after the Notice of Completion filing date; and release the bonds accordingly.

ERNESTO MUNOZ
City Engineer

WILLIAM J. MORRIS
Director of Public Services

DISTRIBUTION: City Manager
City Attorney
Deputy City Clerk
Staff
File

ATTACHMENTS: "1" [Cost Summary](#)