



CITY COUNCIL AGENDA REPORT

MEETING DATE: September 19, 2006

ITEM NUMBER:

SUBJECT: WILSON STREET/POMONA AVENUE TRAFFIC SIGNAL INSTALLATION -
CITY PROJECT NO. 05-23

DATE: AUGUST 30, 2006

FROM: PUBLIC SERVICES DEPARTMENT/ENGINEERING DIVISION

PRESENTATION BY: WILLIAM J. MORRIS, DIRECTOR OF PUBLIC SERVICES

FOR FURTHER INFORMATION CONTACT: ERNESTO MUNOZ, CITY ENGINEER, (714) 754-5343

RECOMMENDATION:

1. Accept the work performed by Inspection Engineering Construction, Inc. and authorize the City Clerk to file the Notice of Completion.
2. Release the Labor and Material Bond seven months after the filing date; release the Faithful Performance Bond twelve months after the filing date; and release the retention monies 35 days after the Notice of Completion filing date.

BACKGROUND:

At the regular Council meeting of November 15, 2005, a construction contract in the amount of \$148,000 was awarded to Inspection Engineering Construction, Inc., 2973 Harbor Boulevard, #516, Costa Mesa, CA 92626.

The scope of work for this project, in general, consisted of the installation of a new traffic signal and pedestrian accessibility improvements at the intersection of Wilson Street at Pomona Avenue. The work included furnishing and installing new signal poles, foundations, signal heads, conduit and conductors, service cabinet and controller cabinet assembly, Americans with Disabilities Act (ADA) accessible ramps, and other work as required per the plans and specifications.

ANALYSIS:

The work required by the contract documents was completed on July 27, 2006, to the satisfaction of the City Engineer and the Director of Public Services. There were no change orders or adjustments to the quantities, and the final contract cost amounted to \$148,000. A report of the final costs is shown herein as "Attachment 1."

Engineering staff has collected and reviewed all labor compliance documents for adherence with the project guidelines. As of this date, there are no Stop Notices filed against the monies due to Inspection Engineering Construction.

ALTERNATIVES CONSIDERED:

There were no alternatives considered for this item.

FISCAL REVIEW:

There is no fiscal impact due to this item.

LEGAL REVIEW:

There is no legal review required on this item.

CONCLUSION:

It is recommended that the City Council authorize staff to file the Notice of Completion; release the remaining retention monies 35 days after the Notice of Completion filing date; and release the bonds accordingly.

ERNESTO MUNOZ
City Engineer

WILLIAM J. MORRIS
Director of Public Services

ATTACHMENTS: "1" [Cost Summary](#)

DISTRIBUTION: City Manager
Assistant City Manager
City Attorney
Transportation Services Manager
City Clerk
Staff
File

File Name Accept Wilson Pomona Signal Report Date 08-30-06 Time 2:00 p.m.