



CITY COUNCIL AGENDA REPORT

MEETING DATE: NOVEMBER 20, 2007

ITEM NUMBER:

SUBJECT: EAST 17TH STREET /RAYMOND AVENUE FLASHING CROSSWALK - FEDERAL PROJECT NO. STPLH – 5312 (067), CITY PROJECT NO. 06-02

DATE: OCTOBER 22, 2007

FROM: PUBLIC SERVICES DEPARTMENT/ENGINEERING DIVISION

PRESENTATION BY: WILLIAM J. MORRIS, DIRECTOR OF PUBLIC SERVICES

FOR FURTHER INFORMATION CONTACT: ERNESTO MUNOZ, CITY ENGINEER, (714) 754-5343

RECOMMENDATION:

1. Accept the work performed by OAK Engineering, Inc., and authorize the City Clerk to file the Notice of Completion.
2. Release the Labor and Material Bond seven months after the filing date; release the Faithful Performance Bond six months after the filing date; and release the remaining retention monies 35 days after the Notice of Completion filing date.

BACKGROUND:

At the regular Council meeting of January 2, 2007, a construction contract in the amount of \$133,028.00 was awarded to OAK Engineering, Inc., 1305 West Second Street, Pomona, CA 91766. The scope of work for this project, in general, consisted of constructing a flashing crosswalk on the west-leg of East 17th Street at the Raymond intersection to improve pedestrian accessibility and safety. The project consisted of the installation of new pole mounted flashing warning lights and signs, enhancements to street lighting, and constructing ADA handicap ramp improvements.

ANALYSIS:

The work required by the contract documents was completed on July 19, 2007, to the satisfaction of the City Engineer and the Director of Public Services. The final contract cost amounted to \$133,028.00. A report of the final costs is shown herein as Attachment "1".

As of this date, there are no Stop Notices filed against the monies due to OAK Engineering, Inc.

ALTERNATIVES CONSIDERED:

There were no alternatives considered for this item.

FISCAL REVIEW:

There is no fiscal impact due to this item.

LEGAL REVIEW:

There is no legal review required on this item.

CONCLUSION:

It is recommended that the City Council authorize staff to file the Notice of Completion; release the remaining retention monies 35 days after the Notice of Completion filing date; and release the bonds accordingly.

ERNESTO MUNOZ
City Engineer

WILLIAM J. MORRIS
Director of Public Services

ATTACHMENT: "1" [Cost Summary](#)

DISTRIBUTION: City Manager
City Attorney
City Clerk
Transportation Services Manager
Staff
File

File Name 06-02 Accept Report

Date 10-22-07

Time 1:40 p.m.