



CITY COUNCIL AGENDA REPORT

MEETING DATE: NOVEMBER 20, 2007

ITEM NUMBER:

SUBJECT: CONCRETE REPLACEMENT AT ESTANCIA PARK AND GISLER PARK - CITY PROJECT NO. 07-19

DATE: OCTOBER 24, 2007

FROM: PUBLIC SERVICES DEPARTMENT/ENGINEERING DIVISION

PRESENTATION BY: WILLIAM J. MORRIS, DIRECTOR OF PUBLIC SERVICES

FOR FURTHER INFORMATION CONTACT: ERNESTO MUNOZ, CITY ENGINEER, (714) 754-5343

RECOMMENDATION:

1. Accept the work performed by G2 Construction, Inc., and authorize the City Clerk to file the Notice of Completion.
2. Release the Labor and Material Bond seven months after the filing date; release the Faithful Performance Bond one year after the filing date; and release the retention monies 35 days after the Notice of Completion filing date.

BACKGROUND:

On August 27, 2007, a construction contract in the amount of \$33,280.00 was awarded to G2 Construction, Inc., 13331 Garden Grove Blvd, Suite H, Garden Grove, CA 92843.

The scope of work for this project consisted of removing and reconstructing various sections of damaged concrete sidewalk in Estancia Park (1900 Adams Street) and Gisler Park (1250 Gisler Avenue), per the contract specifications.

ANALYSIS:

The work required by the contract documents was completed on October 4, 2007 to the satisfaction of the Director of Public Services and the City Engineer. The final contract cost amounted to \$33,265.00.

A summary of the costs is as follows:

Original Contract Cost: \$33,280.00

Final Quantity Adjustments: (\$15.00)

Final Contract Cost: \$33,265.00

The final contract price reflects a 0.05 percent decrease to the original contract as a result of the aforementioned final quantity adjustments.

As of this date, there are no Stop Notices filed against the monies due to G2 Construction, Inc.

ALTERNATIVES CONSIDERED:

There were no alternatives considered for this item.

FISCAL REVIEW:

There is no fiscal impact due to this item.

LEGAL REVIEW:

There is no legal review required on this item.

CONCLUSION:

It is recommended that the City Council authorize staff to file the Notice of Completion; release the remaining retention monies 35 days after the Notice of Completion filing date; and release the bonds accordingly.

Ernesto Munoz
City Engineer

William J. Morris
Director of Public Services

DISTRIBUTION: City Manager
City Attorney
City Clerk
Staff
File