



CITY COUNCIL AGENDA REPORT

MEETING DATE: JANUARY 6, 2009

ITEM NUMBER:

SUBJECT: ROADWAY REHABILITATION OF HYLAND AVENUE FROM SOUTH COAST DRIVE TO MACARTHUR BOULEVARD – FEDERAL PROJECT NO. STPL – 5312 (057) - CITY PROJECT NO. 07-08

DATE: DECEMBER 18, 2008

FROM: PUBLIC SERVICES DEPARTMENT/ENGINEERING DIVISION

PRESENTATION BY: PETER NAGHAVI, DIRECTOR, DEPARTMENT OF PUBLIC SERVICES

FOR FURTHER INFORMATION CONTACT: ERNESTO MUÑOZ, CITY ENGINEER, (714) 754-5335

RECOMMENDATION:

1. Accept the work performed by All American Asphalt, and authorize the City Clerk to file the Notice of Completion.
2. Release the Labor and Material Bond seven (7) months after the filing date; release the Faithful Performance Bond seven (7) months after the filing date; and release the remaining retention monies 35 days after the Notice of Completion filing date.

BACKGROUND:

On December 4, 2007, a construction contract in the amount of \$859,000.00 was awarded to All American Asphalt, Post Office Box 2229, Corona, California, 92878.

The scope of work for this project consisted of removal of asphalt concrete pavement; removal and reconstruction of damaged curb and gutter; construction of new sidewalks and driveways; installation of missing access ramps; and placement of new traffic striping and markings on Hyland Avenue between South Coast Drive and MacArthur Boulevard.

ANALYSIS:

The work required by the contract documents was completed on October 3, 2008 to the satisfaction of the City Engineer. The final contract cost amounted to \$750,320.37. A report of the final costs is shown herein as "Attachment 1."

A summary of the costs is as follows:

Original Contract Cost:	\$859,000.00
Final Quantity Adjustment:	<u>(\$108,679.63)</u>
Final Contract Cost:	\$750,320.37

The final contract price reflects a 12.65 percent decrease to the original contract as a result of the final quantity adjustments.

Engineering staff has collected and reviewed all labor compliance documents for adherence with the project guidelines. As of this date, there are no Stop Notices filed against the monies due to All American Asphalt.

ALTERNATIVES CONSIDERED:

There were no alternatives considered for this item.

FISCAL REVIEW:

There is no fiscal impact due to this item.

LEGAL REVIEW:

There is no legal review required on this item.

CONCLUSION:

It is recommended that the City Council authorize staff to file the Notice of Completion; release the remaining retention monies 35 days after the Notice of Completion filing date; and release the bonds accordingly.

ERNESTO MUÑOZ
City Engineer

PETER NAGHAVI, Director
Department of Public Services

ATTACHMENT: “1” [Cost Summary](#)

DISTRIBUTION: City Manager
 City Attorney
 City Clerk
 Staff
 File