



# CITY COUNCIL AGENDA REPORT

---

MEETING DATE: JANUARY 6, 2009

ITEM NUMBER:

**SUBJECT:** INSTALLATION OF RUBBERIZED SIDEWALK ON SUNFLOWER AVENUE - CITY PROJECT NO. 08-07

**DATE:** DECEMBER 24, 2008

**FROM:** PUBLIC SERVICES DEPARTMENT/ENGINEERING DIVISION

**PRESENTATION BY:** PETER NAGHAVI, DIRECTOR, DEPARTMENT OF PUBLIC SERVICES

**FOR FURTHER INFORMATION CONTACT:** ERNESTO MUÑOZ, CITY ENGINEER, (714) 754-5335

---

## **RECOMMENDATION:**

1. Accept the work performed by JMR General Engineering Corporation, and authorize the City Clerk to file the Notice of Completion.
2. Release the Labor and Material Bond seven (7) months after the filing date; release the Faithful Performance Bond one year after the filing date; and release the retention monies 35 days after the Notice of Completion filing date.

## **BACKGROUND:**

On September 16, 2008, a construction contract in the amount of \$46,500.00 was awarded to JMR General Engineering Corporation, 300 West Ocean Boulevard, #6207, Long Beach, California, 90802, for the installation of rubberized sidewalk on the south side of Sunflower Avenue between Hyland Avenue and Cadillac Avenue.

The scope of work for this project consisted of excavation, grading, and installation of a rubberized sidewalk.

## **ANALYSIS:**

The work required by the contract documents was completed on November 17, 2008 to the satisfaction of the City Engineer. The final cost amounted to \$40,500.00. A report of the final costs is shown herein as "Attachment 1."

A summary of the costs is as follows:

Original Contract Cost:	\$46,500.00
Final Quantity Adjustments:	<u>(\$ 6,000.00)</u>
Final Contract Cost:	\$40,500.00

The final contract price reflects a 13 percent (13%) decrease to the original contract as a result of the aforementioned final quantity adjustments.

As of this date, there are no Stop Notices filed against the monies due to JMR General Engineering Corporation.

**ALTERNATIVES CONSIDERED:**

There were no alternatives considered for this item.

**FISCAL REVIEW:**

There is no fiscal impact due to this item.

**LEGAL REVIEW:**

There is no legal review required on this item.

**CONCLUSION:**

The installation of rubberized sidewalk on the south side of Sunflower Avenue has been completed. It is recommended that the City Council authorize staff to file the Notice of Completion; release the remaining retention monies 35 days after the Notice of Completion filing date; and release the bonds accordingly.

---

ERNESTO MUÑOZ  
City Engineer

---

PETER NAGHAVI, Director  
Department of Public Services

ATTACHMENT:       “1”    [Cost Summary](#)

DISTRIBUTION:     City Manager  
                      City Attorney  
                      City Clerk  
                      Staff  
                      File