



# CITY COUNCIL AGENDA REPORT

---

MEETING DATE: JANUARY 20, 2009

ITEM NUMBER:

**SUBJECT:** SIDEWALK IMPROVEMENTS ON BROADWAY AND SHALIMAR DRIVE - CITY PROJECT NO. 08-06

**DATE:** JANUARY 8, 2009

**FROM:** PUBLIC SERVICES DEPARTMENT/ENGINEERING DIVISION

**PRESENTATION BY:** PETER NAGHAVI, DIRECTOR, DEPARTMENT OF PUBLIC SERVICES

**FOR FURTHER INFORMATION CONTACT:** ERNESTO MUÑOZ, CITY ENGINEER, (714) 754-5335

---

## **RECOMMENDATION:**

1. Accept the work performed by Elite Bobcat Service, Inc., and authorize the City Clerk to file the Notice of Completion.
2. Release the Labor and Material Bond seven (7) months after the filing date; release the Faithful Performance Bond one year after the filing date; and release the retention monies 35 days after the Notice of Completion filing date.

## **BACKGROUND:**

On August 5, 2008, a construction contract in the amount of \$299,907.50 was awarded to Elite Bobcat Service, Inc., 1320 East 6<sup>th</sup> Street, #100, Corona, California, 92879, for sidewalk improvements on Broadway, between Raymond Avenue and Irvine Avenue, and on Shalimar Drive at Pomona Avenue. The scope of work for this project consisted of the construction of new sidewalks, curb and gutter, on Broadway; a concrete bus pad, curb and gutter, and sidewalk at Shalimar Drive and Pomona Avenue; and removal and replacement of trees.

## **ANALYSIS:**

The work required by the contract documents was completed on November 20, 2008 to the satisfaction of the City Engineer. The final cost amounted to \$254,071. A report of the final costs is shown herein as "Attachment 1."

A summary of the costs is as follows:

Original Contract Cost:	\$299,907.50
Final Quantity Adjustment:	<u>(\$ 45,836.50)</u>
Final Contract Cost:	\$254,071.00

The final contract price reflects a 15.3 percent (15.3%) decrease to the original contract as a result of the aforementioned final quantity adjustment.

As of this date, there are no Stop Notices filed against the monies due to Elite Bobcat Services, Inc.

**ALTERNATIVES CONSIDERED:**

There were no alternatives considered for this item.

**FISCAL REVIEW:**

There is no fiscal impact due to this item.

**LEGAL REVIEW:**

There is no legal review required on this item.

**CONCLUSION:**

The sidewalk improvements on Broadway and the bus pad at Shalimar Drive and Pomona Avenue have been completed. It is recommended that the City Council authorize staff to file the Notice of Completion; release the remaining retention monies 35 days after the Notice of Completion filing date; and release the bonds accordingly.

---

ERNESTO MUÑOZ  
City Engineer

---

PETER NAGHAVI, Director  
Department of Public Services

ATTACHMENT:       “1”    [Cost Summary](#)

DISTRIBUTION:     City Manager  
                      City Attorney  
                      City Clerk  
                      Staff  
                      File