



# CITY COUNCIL AGENDA REPORT

---

MEETING DATE: MAY 19, 2009

ITEM NUMBER:

**SUBJECT:** ROADWAY REHABILITATION OF SOUTH COAST DRIVE FROM 500 FEET WEST OF HARBOR BOULEVARD TO HYLAND AVENUE – FEDERAL PROJECT NO. STPL-5312 (062) – CITY PROJECT NO. 07-09

**DATE:** MAY 7, 2009

**FROM:** PUBLIC SERVICES DEPARTMENT/ENGINEERING DIVISION

**PRESENTATION BY:** PETER NAGHAVI, DIRECTOR, DEPARTMENT OF PUBLIC SERVICES

**FOR FURTHER INFORMATION CONTACT:** FARIBA FAZELI, ACTING CITY ENGINEER,  
(714) 754-5335

---

## **RECOMMENDATION:**

1. Accept the work performed by R.J. Noble Company, and authorize the City Clerk to file the Notice of Completion.
2. Release the Labor and Material Bond seven (7) months after the filing date; release the Faithful Performance Bond seven (7) months after the filing date; and release the remaining retention monies 35 days after the Notice of Completion filing date.

## **BACKGROUND:**

On December 4, 2007, a construction contract in the amount of \$475,363.10 was awarded to R.J. Noble Company, 15505 East Lincoln Avenue, Orange, California, 92865. The scope of work for this project consisted of the reconstruction of asphalt concrete pavement; localized reconstruction of curb and gutter; localized reconstruction of sidewalks; traffic control, and new traffic striping and markings.

## **ANALYSIS:**

The work required by the contract documents was completed on February 5, 2009 to the satisfaction of the City Engineer. The final contract cost amounted to \$404,121.08. A report of the final costs is shown herein as "Attachment 1."

A summary of the costs is as follows:

Original Contract Cost:	\$475,363.10
Final Quantity Adjustment and Change Order No. 1:	<u>(\$ 71,242.02)</u>
Final Contract Cost:	\$404,121.08

Change Order No. 1 reflects the revision of the structural section from cement treated to a full depth section for a savings of \$2,052.00. The final contract price reflects a 15 percent (15%) decrease to the original contract as a result of the change order and final quantity adjustments.

Engineering staff has collected and reviewed all labor compliance documents for adherence with the project guidelines. As of this date, there are no Stop Notices filed against the monies due to R.J. Noble Company.

**ALTERNATIVES CONSIDERED:**

There were no alternatives considered for this item.

**FISCAL REVIEW:**

There is no fiscal impact due to this item.

**LEGAL REVIEW:**

There is no legal review required on this item.

**CONCLUSION:**

The rehabilitation of South Coast Drive has been completed. It is recommended that the City Council authorize staff to file the Notice of Completion; release the remaining retention monies 35 days after the Notice of Completion filing date; and release the bonds accordingly.

---

ERNESTO MUÑOZ  
City Engineer

---

PETER NAGHAVI, DIRECTOR  
Department of Public Services

ATTACHMENT:        "1"    [Cost Summary](#)

DISTRIBUTION:      City Manager  
                          City Attorney  
                          City Clerk  
                          Staff  
                          File