



# CITY COUNCIL AGENDA REPORT

---

MEETING DATE: AUGUST 4, 2009

ITEM NUMBER:

**SUBJECT:** ROADWAY REHABILITATION OF SUNFLOWER AVENUE FROM AVENUE OF THE ARTS TO ANTON BOULEVARD – CITY PROJECT NO. 08-16

**DATE:** JULY 23, 2009

**FROM:** PUBLIC SERVICES DEPARTMENT/ENGINEERING DIVISION

**PRESENTATION BY:** PETER NAGHAVI, DIRECTOR, DEPARTMENT OF PUBLIC SERVICES

**FOR FURTHER INFORMATION CONTACT:** ERNESTO MUÑOZ, CITY ENGINEER, (714) 754-5335

---

## **RECOMMENDATION:**

1. Accept the work performed by All American Asphalt, and authorize the City Clerk to file the Notice of Completion.
2. Release the Labor and Material Bond seven (7) months after the filing date; release the Faithful Performance Bond one year after the filing date; and release the retention monies 35 days after the Notice of Completion filing date.

## **BACKGROUND:**

On April 21, 2009, a construction contract in the amount of \$289,289.00 was awarded to All American Asphalt, Post Office Box 2229, Corona, California, 92878.

The scope of work for this project consisted of milling the existing roadway and placing a new 2" (2 inch) rubberized asphalt concrete surface; replacing the traffic stripping and lane markings; and replacing traffic signal loops in accordance with the contract documents.

## **ANALYSIS:**

The work as required by the contract documents was completed on June 25, 2009 to the satisfaction of the City Engineer. The final contract cost amounted to \$195,568.33. A report of the final costs is shown herein as "Attachment 1."

A summary of the costs is as follows:

Original Contract Cost:	\$289,289.00
Final Quantity Adjustment:	<u>(\$ 93,720.67)</u>
Final Contract Cost:	\$195,568.33

The final contract price reflects a 33 percent (33%) decrease to the original contract as a result of the aforementioned final quantity adjustments.

As of this date, there are no Stop Notices filed against the monies due to All American Asphalt.

**ALTERNATIVES CONSIDERED:**

There were no alternatives considered for this item.

**FISCAL REVIEW:**

There is no fiscal impact due to this item.

**LEGAL REVIEW:**

There is no legal review required on this item.

**CONCLUSION:**

The resurfacing of Sunflower Avenue (from Avenue of the Arts to Anton Boulevard) has been completed. It is recommended that the City Council authorize staff to file the Notice of Completion; release the remaining retention monies 35 days after the Notice of Completion filing date; and release the bonds accordingly.

---

ERNESTO MUÑOZ  
City Engineer

---

PETER NAGHAVI, Director  
Department of Public Services

ATTACHMENT:       “1”    [Cost Summary](#)

DISTRIBUTION:    City Manager  
                      City Attorney  
                      City Clerk  
                      Staff  
                      File