



# CITY COUNCIL AGENDA REPORT

---

MEETING DATE: SEPTEMBER 15, 2009

ITEM NUMBER:

**SUBJECT:** 2008-2009 SLURRY SEAL PROJECT – CITY PROJECT NO. 09-02

**DATE:** SEPTEMBER 3, 2009

**FROM:** PUBLIC SERVICES DEPARTMENT/ENGINEERING DIVISION

**PRESENTATION BY:** PETER NAGHAVI, DIRECTOR, DEPARTMENT OF PUBLIC SERVICES

**FOR FURTHER INFORMATION CONTACT:** ERNESTO MUÑOZ, CITY ENGINEER, (714) 754-5335

---

## **RECOMMENDATION:**

1. Accept the work performed by Bond Blacktop, Inc., and authorize the City Clerk to file the Notice of Completion.
2. Release the Labor and Material Bond seven (7) months after the filing date; release the Faithful Performance Bond one year after the filing date; and release the retention monies 35 days after the Notice of Completion filing date.

## **BACKGROUND:**

On April 21, 2009, a construction contract in the amount of \$335,515.00 was awarded to Bond Blacktop, Inc., Post Office Box 616, Union City, California, 94587. This project provided needed pavement rehabilitation to 45 street segments. These streets and their limits of work are listed on Attachment 1.

The scope of work for this project consisted of minor pavement reconstruction of localized failed areas and the application of a Type I slurry seal throughout. Incidental work included the replacement of traffic markings and striping.



**Before Rehabilitation**



**After Rehabilitation**

**ANALYSIS:**

The work as required by the contract documents was completed on August 24, 2009 to the satisfaction of the City Engineer. The final contract cost amounted to \$259,537.93. A report of the final costs is shown herein as Attachment 2.

A summary of the costs is as follows:

Original Contract Cost:	\$335,515.00
Final Quantity Adjustment:	(\$ <u>75,977.07</u> )
Final Contract Cost:	\$259,537.93

The final contract price reflects a 23 percent (23%) decrease to the original contract as a result of the aforementioned final quantity adjustments.

As of this date, there are no Stop Notices filed against the monies due to Bond Blacktop, Inc.

**ALTERNATIVES CONSIDERED:**

There were no alternatives considered for this item.

**FISCAL REVIEW:**

There is no fiscal impact due to this item.

**LEGAL REVIEW:**

There is no legal review required on this item.

**CONCLUSION:**

The 2008-2009 Slurry Seal Project, City Project No. 09-02, has been completed. It is recommended that the City Council authorize staff to file the Notice of Completion; release the remaining retention monies 35 days after the Notice of Completion filing date; and release the bonds accordingly.

---

ERNESTO MUÑOZ  
City Engineer

---

PETER NAGHAVI, Director  
Department of Public Services

ATTACHMENTS:      1.    [Listing of Streets](#)  
                             2.    [Cost Summary](#)

DISTRIBUTION:    City Manager  
                             City Attorney  
                             City Clerk  
                             Staff  
                             File