



# CITY COUNCIL AGENDA REPORT

---

MEETING DATE: DECEMBER 1, 2009

ITEM NUMBER:

**SUBJECT:** STORM DRAIN REPAIR AT 755-785 WEST 17<sup>TH</sup> STREET – CITY PROJECT NO. 08-19

**DATE:** NOVEMBER 19, 2009

**FROM:** PUBLIC SERVICES DEPARTMENT/ENGINEERING DIVISION

**PRESENTATION BY:** PETER NAGHAVI, DIRECTOR, DEPARTMENT OF PUBLIC SERVICES

**FOR FURTHER INFORMATION CONTACT:** ERNESTO MUÑOZ, CITY ENGINEER, (714) 754-5335

---

## **RECOMMENDATION:**

1. Accept the work performed by RePipe-California, Inc., and authorize the City Clerk to file the Notice of Completion.
2. Release the Labor and Material Bond seven (7) months after the filing date; release the Faithful Performance Bond one (1) year after the filing date; and release the retention monies 35 days after the Notice of Completion filing date.

## **BACKGROUND:**

On August 4, 2009, a construction contract in the amount of \$87,975.00 was awarded to RePipe-California, Inc., 5525 East Gibraltar Street, Ontario, California, 91764.

The scope of work for this project consisted of relining a deteriorated 24-inch corrugated metal storm drain pipe with a high strength PVC material in accordance with Engineering Division staff recommendations. In addition, the access to the storm drain system was enhanced with the construction of one additional manhole.



Before Repair



Repair Completed

**ANALYSIS:**

The work as required by the contract documents was completed on October 16, 2009 to the satisfaction of the City Engineer. The final contract cost amounted to \$74,693.77. A report of the final costs is shown herein as "Attachment 1."

A summary of the costs is as follows:

Original Contract Cost:	\$87,975.00
Final Quantity Adjustment:	(\$13,281.23)
Final Contract Cost:	\$74,693.77

The final contract price reflects a 15 percent (15%) decrease to the original contract as a result of final quantity adjustments.

As of this date, there are no Stop Notices filed against the monies due to RePipe-California, Inc.

**ALTERNATIVES CONSIDERED:**

There were no alternatives considered for this item.

**FISCAL REVIEW:**

There is no fiscal impact due to this item.

**LEGAL REVIEW:**

There is no legal review required on this item.

**CONCLUSION:**

The storm drain repair at 755-785 West 17<sup>th</sup> Street has been completed. It is recommended that the City Council authorize staff to file the Notice of Completion; release the remaining retention monies 35 days after the Notice of Completion filing date; and release the bonds accordingly.

---

ERNESTO MUÑOZ  
City Engineer

---

PETER NAGHAVI, Director  
Department of Public Services

ATTACHMENT: "1" [Cost Summary](#)

DISTRIBUTION: City Manager  
City Attorney  
City Clerk  
Staff  
File