



CITY COUNCIL AGENDA REPORT

MEETING DATE: APRIL 6, 2010

ITEM NUMBER:

**SUBJECT: REHABILITATION OF VANGUARD WAY (FROM FAIR DRIVE TO NEWPORT BOULEVARD)
CITY PROJECT NO. 09-21**

DATE: MARCH 25, 2010

FROM: PUBLIC SERVICES DEPARTMENT/ENGINEERING DIVISION

PRESENTATION BY: PETER NAGHAVI, DIRECTOR, DEPARTMENT OF PUBLIC SERVICES

FOR FURTHER INFORMATION CONTACT: ERNESTO MUÑOZ, CITY ENGINEER, (714) 754-5335

RECOMMENDATION:

1. Accept the work performed by All American Asphalt, and authorize the City Clerk to file the Notice of Completion.
2. Release the Labor and Material Bond seven (7) months after the filing date; release the Faithful Performance Bond one (1) year after the filing date; and release the retention monies 35 days after the Notice of Completion filing date.

BACKGROUND:

On November 17, 2009, a construction contract was awarded to All American Asphalt, Post Office Box 2229, Corona, California, 92878-2229.

The pavement rehabilitation for Vanguard Way (from Fair Drive to Fire Station No. 5) consisted of total reconstruction of the existing pavement. The remaining segment of Vanguard Way (from Fire Station No. 5 to Newport Boulevard) was milled and overlaid with new asphalt concrete. The work also included reconstruction of damaged segments of concrete improvements, and the installation of ADA compliant wheel chair ramps, traffic loops and striping, and other incidental work in accordance with the contract documents.



Before Rehabilitation



Rehabilitation Completed

ANALYSIS:

The work required by the contract documents was completed on January 22, 2010, to the satisfaction of the City Engineer. The final contract cost amounted \$433,639.31. A report of the final costs is shown herein as Attachment "1".

A summary of the costs is as follows:

Original Contract Cost:	\$517,646.00
Quantity Adjustment:	<u>(\$ 84,006.69)</u>
Final Contract Cost:	\$433,639.31

The final contract price reflects a sixteen percent (16%) decrease to the original contract as a result of the quantity adjustment.

As of this date, there are no Stop Notices filed against the monies due to All American Asphalt.

ALTERNATIVES CONSIDERED:

There were no alternatives considered for this item.

FISCAL REVIEW:

There is no fiscal impact due to this item.

LEGAL REVIEW:

There is no legal review required on this item.

CONCLUSION:

The rehabilitation of Vanguard Way has been completed. It is recommended that the City Council authorize staff to file the Notice of Completion; release the remaining retention monies 35 days after the Notice of Completion filing date; and release the bonds accordingly.

ERNESTO MUÑOZ
City Engineer

PETER NAGHAVI, Director
Department of Public Services

ATTACHMENT: "1" [Cost Summary](#)

DISTRIBUTION: City Manager
City Attorney
City Clerk
Acting Development Services Director
Staff
File