



CITY COUNCIL AGENDA REPORT

MEETING DATE: OCTOBER 15, 2013

ITEM NUMBER:

SUBJECT: 2012-2013 COMMUNITY DEVELOPMENT BLOCK GRANT (CDBG) PROJECT: 20TH STREET STORM DRAIN IMPROVEMENTS (FROM PLACENTIA AVENUE TO WALLACE AVENUE) PROJECT – CITY PROJECT NO. 12-12

DATE: OCTOBER 3, 2013

FROM: PUBLIC SERVICES DEPARTMENT/ENGINEERING DIVISION

PRESENTATION BY: ERNESTO MUNOZ, PUBLIC SERVICES DIRECTOR

FOR FURTHER INFORMATION CONTACT: FARIBA FAZELI, CITY ENGINEER, (714) 754-5335

RECOMMENDATION:

1. Accept the work performed by Excel Paving Company, and authorize the City Clerk to file the Notice of Completion.
2. Release the Labor and Material Bond seven (7) months after the filing date; release the Faithful Performance Bond one (1) year after the filing date; and release the retention monies 35 days after the Notice of Completion filing date.

BACKGROUND:

On January 15, 2013, a construction contract in the amount of \$275,639.00 was awarded to Excel Paving Company, 2230 Lemon Avenue, Long Beach, CA 90806.

The scope of work for this project consisted of the installation of a 24" diameter storm drain pipe on 20th Street between Placentia Avenue and Wallace Avenue. In addition to the placement of the storm drain pipe, the project included the removal of the existing cross gutter and the installation of catch basins. The work was to redirect runoff to the Placentia Avenue Storm Drain system and reduce the potential flooding to properties along Wallace Avenue north of 20th Street.



Installation of Storm Drain Pipe



New Catch Basin Constructed

ANALYSIS:

The work required by the contract documents was completed on September 13, 2013, to the satisfaction of the City Engineer. The final contract cost amounted to \$287,588.63. A report of the final costs is included herein as Attachment 1.

A summary of the costs is as follows:

Original Contract Cost:	\$275,639.00
Change Order No.1 & Final Quantity Adjustment:	<u>\$ 11,949.63</u>
Final Contract Cost:	\$287,588.63

Change Order No. 1 was for the relocation of a water main that was in conflict with the lateral for a new catch basin and for the relocation of water service at the new storm drain main line.

The final contract price reflects a 4.3 percent (4.3%) increase to the original contract as a result of the above-mentioned change order and final quantity adjustments.

As of this date, there are no Stop Notices filed against the monies due to Excel Paving Company.

ALTERNATIVES CONSIDERED:

There were no alternatives considered for this item.

FISCAL REVIEW:

This project was funded from appropriated CDBG funds in the Fiscal Year 2012-2013 budget.

LEGAL REVIEW:

There is no legal review required on this item.

CONCLUSION:

The 2012-2013 CDBG Project: 20th Street Storm Drain Improvements (from Placentia Avenue to Wallace Avenue) Project, City Project No. 12-12, has been completed. It is recommended that the City Council authorize staff to file the Notice of Completion; release the remaining retention monies 35 days after the Notice of Completion filing date; and release the bonds accordingly.

ERNESTO MUNOZ
Public Services Director

FARIBA FAZELI
City Engineer

ATTACHMENT: 1 - [Cost Summary](#)

DISTRIBUTION: Chief Executive Officer
Assistant Chief Executive Officer
City Attorney
City Clerk
Staff
File