



CITY COUNCIL AGENDA REPORT

MEETING DATE: OCTOBER 15, 2013

ITEM NUMBER:

SUBJECT: HARBOR BOULEVARD REHABILITATION (FROM BAKER STREET TO SOUTH COAST DRIVE), CITY PROJECT NO.12-01

DATE: OCTOBER 3, 2013

FROM: PUBLIC SERVICES DEPARTMENT/ENGINEERING DIVISION

PRESENTATION BY: ERNESTO MUNOZ, PUBLIC SERVICES DIRECTOR

FOR FURTHER INFORMATION CONTACT: FARIBA FAZELI, CITY ENGINEER, (714) 754-5335

RECOMMENDATION:

1. Accept the work performed by R.J. Noble Company and authorize the City Clerk to file the Notice of Completion.
2. Release the Labor and Material Bond seven (7) months after the filing date; release the Faithful Performance Bond one (1) year after the filing date; and release the retention monies 35 days after the Notice of Completion filing date.

BACKGROUND:

On May 1, 2012, a construction contract in the amount of \$837,124.48 was awarded to R.J. Noble Company, 15505 East Lincoln Avenue, Orange CA 92865.

The pavement rehabilitation process on Harbor Boulevard consisted of localized reconstruction of damaged asphalt concrete; mill and overlay the roadway with asphalt rubber hot mix; removal and reconstruction of damaged concrete improvements; new traffic striping, loop detector replacement and traffic control; and all other tasks necessary to perform and complete the work as required per the contract documents.



Before Construction of New Improvements



Newly Constructed Roadway

ANALYSIS:

The work required by the contract documents was completed on July 26, 2013, to the satisfaction of the City Engineer. The final contract cost amounted to \$837,044.46. A report of the final costs is included herein as Attachment "1".

A summary of the costs is as follows:

Original Contract Cost:	\$837,124.48
Quantity Adjustments & Change Order:	(\$ 80.02)
Final Contract Cost:	\$837,044.46

Change Order No. 1 was for the inclusion of the installation of sleeves under the new roadway for future irrigation lines and the additional areas of reconstruction as directed by the Engineer.

The final contract price reflects a minor decrease to the original contract as a result of the final quantity adjustments and Change Order.

As of this date, there are no Stop Notices filed against the monies due to R.J. Noble Company.

ALTERNATIVES CONSIDERED:

There were no alternatives considered for this item.

FISCAL REVIEW:

This project was funded from Gas Tax and Measure M turn back revenues.

LEGAL REVIEW:

There is no legal review required on this item.

CONCLUSION:

The Rehabilitation of Harbor Boulevard (Baker Street to South Coast Drive), City Project No. 12-01 has been completed. It is recommended that the City Council authorize staff to file the Notice of Completion; release the remaining retention monies 35 days after the Notice of Completion filing date; and release the bonds accordingly.

ERNESTO MUNOZ
Public Services Director

FARIBA FAZELI
City Engineer

ATTACHMENT: 1 - [Cost Summary](#)

DISTRIBUTION: Chief Executive Officer
Assistant Chief Executive Officer
City Attorney
City Clerk
Staff
File