



# *CITY COUNCIL AGENDA REPORT*

---

MEETING DATE: OCTOBER 15, 2013

ITEM NUMBER:

**SUBJECT: EAST SIDE SLURRY SEAL PROJECT, CITY PROJECT NO. 12-06**

**DATE: OCTOBER 3, 2013**

**FROM: PUBLIC SERVICES DEPARTMENT/ENGINEERING DIVISION**

**PRESENTATION BY: ERNESTO MUNOZ, PUBLIC SERVICES DIRECTOR**

**FOR FURTHER INFORMATION CONTACT: FARIBA FAZELI, CITY ENGINEER, (714) 754-5335**

---

## **RECOMMENDATION:**

1. Accept the work performed by Pavement Coatings Co. and authorize the City Clerk to file the Notice of Completion.
2. Release the Labor and Material Bond seven (7) months after the filing date; release the Faithful Performance Bond one (1) year after the filing date; and release the retention monies 35 days after the Notice of Completion filing date.

## **BACKGROUND:**

On June 5, 2013, a construction contract in the amount of \$626,807.20 (base bid plus additive bid item) was awarded to Pavement Coatings Co., 10240 San Sevaine Way, Jurupa Valley, CA 91752.

Attachment No. 1 is a map of streets slurry sealed with this project. Approximately 2060 extra long tons of slurry seal were placed with this project, covering 2.678 million square feet of roadway. The incidental work for this project consisted of the removal and replacement of the traffic markings; placement of markers locating fire hydrants; and traffic control.



Sherwood Road before Slurry Seal application



Sherwood Road after Slurry Seal application

## **ANALYSIS:**

The work required by the contract documents was completed on September 16, 2013, to the satisfaction of the City Engineer. The final contract cost amounted to \$580,153.21. A report of the final costs is included herein as Attachment 2.

A summary of the costs is as follows:

Original Contract Cost:	\$626,807.20
Final Quantity Adjustment:	<u>(\$ 46,653.99)</u>
Final Contract Cost:	\$580,153.21

The final contract price reflects a 7.4 percent (7.4%) decrease to the original contract as a result of the above-mentioned final quantity adjustments.

As of this date, there are no Stop Notices filed against the monies due to Pavement Coatings Co.

**ALTERNATIVES CONSIDERED:**

There were no alternatives considered for this item.

**FISCAL REVIEW:**

This project was funded from Measure M Turn Back revenues.

**LEGAL REVIEW:**

There is no legal review required on this item.

**CONCLUSION:**

The East Side Slurry Seal Project has been completed. It is recommended that the City Council authorize staff to file the Notice of Completion; release the remaining retention monies 35 days after the Notice of Completion filing date; and release the bonds accordingly.

---

**ERNESTO MUNOZ**  
Public Services Director

---

**FARIBA FAZELI**  
City Engineer

ATTACHMENTS:    1 - [Listing of Streets](#)  
                          2- [Cost Summary](#)

DISTRIBUTION:    Chief Executive Officer  
                          Assistant Chief Executive Officer  
                          City Attorney  
                          City Clerk  
                          Staff  
                          File