



# *CITY COUNCIL AGENDA REPORT*

---

MEETING DATE: JANUARY 21, 2014

ITEM NUMBER:

**SUBJECT: 19<sup>th</sup> STREET REHABILITATION FROM NEWPORT BOULEVARD TO PARK AVENUE - CITY PROJECT NO.12-20**

**DATE: JANUARY 9, 2014**

**FROM: PUBLIC SERVICES DEPARTMENT/ENGINEERING DIVISION**

**PRESENTATION BY: ERNESTO MUNOZ, PUBLIC SERVICES DIRECTOR**

**FOR FURTHER INFORMATION CONTACT: FARIBA FAZELI, CITY ENGINEER, (714) 754-5335**

---

## **RECOMMENDATION:**

1. Accept the work performed by All American Asphalt and authorize the City Clerk to file the Notice of Completion.
2. Release the Labor and Material Bond seven (7) months after the filing date; release the Faithful Performance Bond one (1) year after the filing date; and release the retention monies 35 days after the Notice of Completion filing date.

## **BACKGROUND:**

On March 19, 2013, a construction contract in the amount of \$202,413.00 was awarded to All American Asphalt, P. O. Box 2229, Corona, California, 92878-2229.

The scope of work for this project consisted of milling the existing pavement and placing two inches of asphalt rubber hot mix (ARHM) over the entire roadway within the project limits, pavement marking and striping, installation of traffic loops, traffic control, and all other tasks necessary to perform and complete the work as required per the contract documents.



Before Construction of New Improvements



Newly Constructed Roadway

**ANALYSIS:**

The work required by the contract documents was completed on October 31, 2013, to the satisfaction of the City Engineer. The final contract cost amounted to \$162,881.30. A report of the final costs is included herein as Attachment "1".

A summary of the costs is as follows:

Original Contract Cost:	\$202,413.00
Quantity Adjustments:	<u>(\$39,531.70)</u>
Final Contract Cost:	\$162,881.30

The final contract price reflects a nineteen percent (19%) decrease to the original contract as a result of the final quantity adjustment.

As of this date, there are no Stop Notices filed against the monies due to All American Asphalt.

**ALTERNATIVES CONSIDERED:**

There were no alternatives considered for this item.

**FISCAL REVIEW:**

This project was funded from Gas Tax and Capital Improvements Funds.

**LEGAL REVIEW:**

There is no legal review required on this item.

**CONCLUSION:**

The Rehabilitation of 19<sup>th</sup> Street (Newport Boulevard to Park Avenue), City Project No. 12-20 has been completed. It is recommended that the City Council authorize staff to file the Notice of Completion; release the remaining retention monies 35 days after the Notice of Completion filing date; and release the bonds accordingly.

---

**ERNESTO MUNOZ**  
Public Services Director

---

**FARIBA FAZELI**  
City Engineer

ATTACHMENT:        [1 - Cost Summary](#)

DISTRIBUTION:      Chief Executive Officer  
                         Assistant CEO  
                         City Attorney  
                         City Clerk  
                         Staff  
                         File