



# CITY COUNCIL AGENDA REPORT

MEETING DATE: MARCH 1, 2016

ITEM NUMBER: CC-5

**SUBJECT:** VICTORIA STREET AND VALLEY ROAD/PACIFIC AVENUE INTERSECTION IMPROVEMENTS, FEDERAL PROJECT NO. HSIP3-5312 (084), CITY PROJECT NO. 12-14

**DATE:** FEBRUARY 18, 2016

**FROM:** PUBLIC SERVICES DEPARTMENT/ENGINEERING DIVISION

**PRESENTATION BY:** ERNESTO MUNOZ, PUBLIC SERVICES DIRECTOR

**FOR FURTHER INFORMATION CONTACT:** BALTAZAR MEJIA, ACTING CITY ENGINEER,  
(714) 754-5335

## **RECOMMENDATION:**

1. Accept the work performed by PTM General Engineering Services, Inc. and authorize the City Clerk to file the Notice of Completion.
2. Release the Labor and Materials Bond seven (7) months after the filing date; release the Faithful Performance Bond six (6) months after the filing date; and release the retention monies 35 days after the Notice of Completion filing date.

## **BACKGROUND:**

On September 3, 2013, a construction contract in the amount of \$316,416.00 was awarded to PTM General Engineering Services, Inc., 5942 Acorn Street, Riverside, CA 92504 for the Victoria Street and Valley Road/Pacific Avenue Intersection Improvements Project.

The scope of work for this project included the addition of protected left-turn signal phasing, enhanced safety lighting, various bicycle and pedestrian improvements, radar speed signs, modification and removal of the existing median island at the northwest corner of the intersection and other engineering improvements.



Before Construction



Construction Completed

**ANALYSIS:**

The work required by the contract documents was completed on November 20, 2015 to the satisfaction of the City Engineer. The final contract cost amounted to \$322,416.32. A report of the project costs is included herein as Attachment 1.

A summary of the costs is as follows:

Original Contract Cost:	\$316,416.00
Change Order No. 1:	<u>\$6,000.32</u>
Final Contract Cost:	\$322,416.32

Change Order No. 1 in the amount of \$6,000.32 was required to authorize the contractor to install additional sidewalk, curb, gutter and asphalt concrete along the southeast and northwest corners of the intersection.

The final contract price reflects a 1.9% increase to the original contract as a result of the aforementioned change order.

As of this date there are no Stop Notices filed against the monies due to PTM General Engineering Services, Inc.

**ALTERNATIVES CONSIDERED:**

There are no alternatives to be considered for this item.

**FISCAL REVIEW:**

This project was funded from appropriated Highway Safety Improvement Program (HSIP) and Air Quality Management District (AQMD) funds.

**LEGAL REVIEW:**

There is no legal review required for this item.

**CONCLUSION:**

The Victoria Street and Valley Road/Pacific Avenue Intersection Improvements Project, Federal Project No. HSIP3-5312 (084), City Project No. 12-14 has been completed. It is recommended that the City Council authorize staff to file the Notice of Completion, release the remaining retention monies 35 days after the Notice of Completion filing date and release the bonds accordingly.

---

**ERNESTO MUNOZ**  
Public Services Director

---

**BALTAZAR MEJIA**  
Acting City Engineer

ATTACHMENT: 1. [Cost Summary](#)

DISTRIBUTION: Chief Executive Officer  
Assistant Chief Executive Officer  
Transportation Services Manager  
City Attorney  
City Clerk  
Staff  
File