



CITY COUNCIL AGENDA REPORT

MEETING DATE: September 20, 2004

ITEM NUMBER:

SUBJECT: ROADWAY REHABILITATION OF BRISTOL STREET FROM BEAR STREET TO RANDOLPH AVENUE, AND BEAR STREET FROM BAKER STREET TO PAULARINO AVENUE - FEDERAL PROJECT NOS. STPL-5312 (045) AND (044), CITY PROJECT NO. 03-25

DATE: SEPTEMBER 9, 2004

FROM: PUBLIC SERVICES DEPARTMENT/ENGINEERING DIVISION

PRESENTATION BY: WILLIAM J. MORRIS, DIRECTOR OF PUBLIC SERVICES

FOR FURTHER INFORMATION CONTACT: ERNESTO MUNOZ, CITY ENGINEER, (714) 754-5343

RECOMMENDATION:

1. Accept the work performed by R.J. Noble Company and authorize the Deputy City Clerk to file the Notice of Completion.
2. Release the Labor and Material Bond seven months after the filing date; release the Faithful Performance Bond six months after the filing date; and release the retention monies 35 days after the Notice of Completion filing date.

BACKGROUND:

At the regular Council meeting of January 5, 2004, a construction contract in the amount of \$1,254,540.38 (base bid plus all additives) was awarded to R.J. Noble Company, 15505 E. Lincoln Avenue, Orange, CA 92865.

The project scope of work consisted of the complete removal of the existing roadway; construction of a full-depth asphalt concrete pavement section; construction of a new Asphalt Rubber Hot Mix (ARHM) roadway driving surface; construction of new concrete bus pads; reconstruction of damaged curb and gutter; placement of new traffic striping and markings; and all other work necessary for the completion of the project.

ANALYSIS:

The work required by the contract documents was completed on August 20, 2004, to the satisfaction of the City Engineer and the Director of Public Services. The final contract cost amounted to \$1,247,620.68. A report of the final costs is shown herein as "Attachment 1."

A summary of the costs is as follows:

Original Contract Cost:	\$1,254,540.38
Change Order No. 1:	\$32,945.00
Change Order No. 2:	\$8,000.00
Final Quantity Adjustments:	<u>(\$47,864.70)</u>
Final Contract Cost:	\$1,247,620.68

Change Order No. 1 was for slurry seal coating and striping on Bristol Street from Baker Street to Randolph Avenue.

Change Order No. 2 was for the inclusion of truncated domes at wheelchair ramp locations.

The final contract price reflects a 0.6 percent decrease to the original contract as a result of the aforementioned change orders and final quantity adjustments.

Engineering staff has collected and reviewed all labor compliance documents for adherence with the project guidelines. As of this date, there are no Stop Notices filed against the monies due to R.J. Noble Company.

ALTERNATIVES CONSIDERED:

There were no alternatives considered for this item.

FISCAL REVIEW:

There is no fiscal impact due to this item.

LEGAL REVIEW:

There is no legal review required on this item.

CONCLUSION:

It is recommended that the City Council authorize staff to file the Notice of Completion; release the remaining retention monies 35 days after the Notice of Completion filing date; and release the bonds accordingly.

ERNESTO MUNOZ
City Engineer

WILLIAM J. MORRIS
Director of Public Services

DISTRIBUTION: City Manager
Acting City Attorney
Deputy City Clerk
Staff
File

ATTACHMENTS: "1" [Cost Summary](#)

File Name Accept Bristol Street Rehab Date 09-09-04
Report

Time 10:00 a.m.