



CITY COUNCIL AGENDA REPORT

MEETING DATE: DECEMBER 7, 2010

ITEM NUMBER:

SUBJECT: REHABILITATION OF MENDOZA DRIVE (FROM LORENZO AVENUE TO MISSION DRIVE) - CITY PROJECT NO. 10-02

DATE: NOVEMBER 18, 2010

FROM: PUBLIC SERVICES DEPARTMENT/ENGINEERING DIVISION

PRESENTATION BY: PETER NAGHAVI, DIRECTOR, DEPARTMENT OF PUBLIC SERVICES

FOR FURTHER INFORMATION CONTACT: ERNESTO MUÑOZ, CITY ENGINEER, (714) 754-5335

RECOMMENDATION:

1. Accept the work performed by R.J. Noble Company, and authorize the City Clerk to file the Notice of Completion.
2. Release the Labor and Material Bond seven (7) months after the filing date; release the Faithful Performance Bond one (1) year after the filing date; and release the retention monies 35 days after the Notice of Completion filing date.

BACKGROUND:

On June 15, 2010, a construction contract in the amount of \$606,983.44 was awarded to R.J. Noble Company, 15505 East Lincoln Avenue, Orange, California, 92865, for the rehabilitation of Mendoza Drive.

The pavement rehabilitation process on Mendoza Drive (from Lorenzo Avenue to Mission Drive) consisted of removal and reconstruction of full depth asphalt concrete; damaged curb, gutter, cross gutter, sidewalks, and driveways; and the installation of traffic striping and pavement markings.



Before Rehabilitation



Rehabilitation Completed

ANALYSIS:

The work required by the contract documents was completed on September 23, 2010, to the satisfaction of the City Engineer. The final contract cost amounted to \$489,001.19. A report of the final costs is shown herein as Attachment "1".

A summary of the costs is as follows:

Original Contract Cost: \$606,983.44

Final Quantity Adjustment: (\$117,982.25)

Final Contract Cost: \$489,001.19

The final contract price reflects a nineteen percent (19%) decrease to the original contract for a cost savings revision to the roadway structural section due to changed conditions for the portion of Mendoza Drive from Coronado Drive to Lorenzo Avenue.

As of this date, there are no Stop Notices filed against the monies due to R.J. Noble Company.

ALTERNATIVES CONSIDERED:

There were no alternatives considered for this item.

FISCAL REVIEW:

This project was funded with Measure M turn back and Gas Tax revenues.

LEGAL REVIEW:

There is no legal review required on this item.

CONCLUSION:

The rehabilitation of Mendoza Drive (from Lorenzo Avenue to Mission Drive), City Project No. 10-02 has been completed. It is recommended that the City Council authorize staff to file the Notice of Completion; release the remaining retention monies 35 days after the Notice of Completion filing date; and release the bonds accordingly.

ERNESTO MUÑOZ
City Engineer

PETER NAGHAVI, Director
Department of Public Services

ATTACHMENT: "1" [Cost Summary](#)

DISTRIBUTION: City Manager
City Attorney
City Clerk
Development Services Director
Staff
File